



# School District of Horicon

## MARSHMEN MINUTE PROJECT PROGRESS REPORT

### MAY 2019

#### WHAT'S NEW?

Site work is now in full swing for the new addition. Footings are being excavated, and C.D. Smith has begun trenching for site drains, utilities, and sewer for the new areas of the building. The construction team aims to pour the footings for the new gym foundation within the next few weeks.

Construction for the future kindergarten classrooms has made significant progress over the last month. Footings have been excavated and poured, and block walls are currently being installed. The block walls for this portion of the building will be nearly complete at the end of June.

After the end of the school year, renovation of the existing locker rooms will begin. The project will include demolition of the existing spaces, reconfiguration, updates for ADA compliance, and new casework and finishes.

Over the next month, C.D. Smith will pour remaining footings, begin raising structural steel and precast concrete wall panels, and continue constructing block walls for the addition.



Recording Final Elevations for Foundation Wall Preparation



Footing Preparation for the Addition



Block Walls for the Addition